

CHATS STATUS REPORT – June 8, 2009

(*See Attachment "A" for Simplified Project Development Process)

CHATS BONDED PROJECTS

PRIORITY 13: Berlin Myers Parkway Phase III

PIN 23349 – File No. 18.693

Length: 3.9 miles

The Environmental Assessment was approved by FHWA on June 10, 2005 and the hearing was held on June 28, 2005. A Finding of No Significant Impact has been issued. Right of way acquisition is underway. SCDHEC 401 Permit has been acquired. The Army Corps of Engineers 404 permit is pending. The Army Corps of Engineers is also requiring a new 408 process which will significantly impact the project's schedule. The project is being funded by the Dorchester Sales Tax Program, congressional earmarks and CHATS guideshares.

Project Development Approximately 83 % Complete, See Attachment "A"

NON-BONDED PROJECTS

Railroad Avenue Extension (Mabeline Road to Eagle Landing Blvd.)

PIN 24000 – File No. 8.801

Length: 1.56 miles

The Public Hearing was held on November 4, 2004 at Hanahan Elementary. The Finding of No Significant Impact (FONSI) was approved by FHWA on December 21, 2005. Permits have been acquired. Right of way acquisition activities are underway. SCDOT is updating the plans to comply with new specifications. The project is being funded by earmarks and revenue from the Berkeley County Sales Tax . Negotiations with CSXT to allow the construction of the roadway are still underway.

Project Development Approximately 85% Complete, See Attachment "A"

Steed Creek Road resurfacing from SC 41/402 to the Charleston County Line

PIN 23764 – File 8.806

Length: 7.39 miles

The project is scheduled to be let in August 2009

Project Development is 90 % Complete, See Attachment "A"

BCD COG PROJECT

US 17 Alternate from SC 9 (Cypress Garden Road) to SC 6 (Monks Corner)

PIN 32502 – File No. 8.165B

Length: 8.5 miles

Surveys are complete. A public information meeting was held March 20, 2007. Right of way acquisition, utility coordination, and final design are underway. SCDOT is also in the process of acquiring permits. The project is scheduled to be let in September 2009. Construction of the project will be divided into two phases. The second phase is scheduled to begin in early 2010.

Project Development Approximately 83% Complete, See Attachment "A"

INTERSTATE IMPROVEMENT PROJECTS

I-26 at Aviation Avenue and Remount Road (S-13), Exits 211 and 212

PIN 22336 – File No. 10.426A
Length: 2.95

The project was let in March 2008 and the Notice to Proceed was issued on August 2008. The anticipated completion date is spring 2011.

*Project Development is 100 % Complete, See Attachment "A"
Construction is 44% complete.*

I-26 Rehabilitation from MP 212 to 218

PIN 22336 – File No. 10.426A
Length: 6.6 miles

The project will be let in June 2009

Project Development is 95 % Complete, See Attachment "A"

BRIDGE REPLACEMENT

Ben Sawyer Bridge (SC 703) over the Intercoastal Waterway

PIN 20801 – File No. 10.393A

The Design Build Contract was awarded to PCL Civil Constructors, Inc. The Notice To Proceed in was issued on October 2008. The anticipated completion date is spring 2010.

*Project Development is 100 % Complete, See Attachment "A"
Construction is 25% Complete*

SC 41 Bridge over the Wando

PIN 32099 – File No. 8.158B

SCDOT continues to work with the Coast Guard to determine a minimum vertical clearance for the bridge.

Project Development Approximately 25 % Complete, See Attachment "A"

SC 171 Bridge over Folly River

PIN 37131 PE01 – File No. 10.037131A

Surveys are complete. A public information meeting was held on February 17, 2009. The project is scheduled to be let for construction in FY 2010.

Project Development Approximately 14 % Complete, See Attachment "A"

SC 171 Bridge over Folly Creek

PIN 37130 PE01 – File No. 10.037130A

Surveys are complete. A public information meeting was held on February 17, 2009. The project is scheduled to be let for construction in FY 2010.

Project Development Approximately 14 % Complete, See Attachment "A"

SC 174 Bridge over Store Creek

PIN 33673 – File No. 10.210B

Surveys are complete. It is scheduled to be let for construction in FY 2010.

Project Development Approximately 10 % Complete, See Attachment "A"

SC 174 Bridges over Sand Creek

PIN 38057 PE01 – File No. 10.03857

The plans for replacing this bridge has recently started. It is scheduled to be let for construction in FY 2011

Project Development Approximately 10 % Complete, See Attachment "A"

SC 174 Bridges over Russell Creek

PIN 38120 PE01 – File No. 10.038120

The plans for replacing this bridge has recently started. It is scheduled to be let for construction in FY 2011.

Project Development Approximately 10 % Complete, See Attachment "A"

US 78 Bridge over S-39

PIN 37903 PE01 – File No. 10.037903A

Plans for replacing this bridge has recently started. A consultant has been selected and contract negotiation activities are underway. It is scheduled to be let for construction in FY 2011

Project Development Approximately 8 % Complete, See Attachment "A"

SC 7 Bridge over S-39

PIN 38657BR01 – File No. 10.38657

Plans for replacing this bridge has recently started. A consultant has been selected and contract negotiation activities are underway. It is scheduled to be let for construction in FY 2011

Project Development Approximately 8 % Complete, See Attachment "A"

Attachment "A"

SIMPLIFIED PROJECT DEVELOPMENT PROCESS

The Major Milestones with an associated % Complete of the Preconstruction Process.

- 1 Receive Priority from MPO or STIP
- 2 Initial Scoping Meeting Conducted (determine need and scope of work)
- 3 Program Action Request (PAR) and Notice for Eminent Domain Completed
- 5 Project Authorization Received - Preliminary Engineering Funding Approved
- 10 Surveys/Digital Mapping Requested
- 15 Preliminary Plans Developed
- 20 Preliminary Plans Revised as Necessary
- 25 Project Planning Report Submitted - Initiating Environmental Studies
- 30 Draft Environmental Document Submitted for Approval
- 35 Draft Environmental Document Approval Received
- 40 Public Hearing(s) Conducted
- 45 Preliminary Right of Way Plans Prepared
- 50 P. S. & E. Conducted (Plan in Hand Field Review)
- 55 Final Environmental Document Submitted for Approval
- 60 Final Environmental Document Approval Received
- 65 Right of Way Plans Completed and Approved
- 70 Right of Way Acquisition Process Initiated (Title Search/Appraisals)
- 75 Environmental Permit(s) Submitted
- 80 Right of Way Acquisition Started
- 85 Environmental Permit(s) Approved
- 90 Construction Plans Complete and Approved
- 95 Bid Package for Construction Developed
- 98 Let Contract (Bids Received)
- 100 Award Project